ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

ಟಿಪ್ಪಣಿ ಹಾಳೆ

ಪುಟದ ಸಂಖ್ಯೆ 11

ಕಡತದ ಸಂಖ್ಯೆ

ವಿಷಯ ಸಂಖ್ಯೆ

ಮಂಡಿಸಿದ:

ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು

ಗುತ್ತಿಗೆದಾರರಾದ Sri. Shivakumar. BH ರವರಿಗೆ ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು ಕೈಗೊಳ್ಳಲು ದಿನಾಂಕ: 23.01.2018 ರಂದು ಕಾರ್ಯಾದೇಶ ನೀಡಿದ್ದು, ಸದರಿ ಕಾರ್ಯಾದೇಶದಲ್ಲಿ ಕಾಮಗಾರಿ ಕೈಗೊಳ್ಳಲು 90 ದಿನಗಳು ಕಾಲಾವಕಾಶ ನೀಡಲಾಗಿತ್ತು. ಆದರೆ ಗುತ್ತಿಗೆದಾರರು ದಿನಾಂಕ: 23.05.2018 ರಂದು ಕಾಮಗಾರಿಯನ್ನು 30 ದಿನಗಳ ವಿಳಂಬವಾಗಿ ಪೂರ್ಣಗೊಳಿಸಿದ್ದು, ಕಾಮಗಾರಿ ವಿಳಂಬಕ್ಕೆ ದಂಡವಿಧಿಸುವ ಬಗ್ಗೆ ತಮ್ಮ ಆದೇಶ ಕೋರಿದೆ.

೧೦

ಲೆ/ಅ,

೧೧

ಕಂಡಿಕೆ (೧೦) ರಂತೆ, ದಂಡ ವಿಧಿಸಲು ತಮ್ಮ ಆದೇಶಕ್ಕೆ ಕೋರಿದೆ.

೧೨

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57

೧೩

Scanned by CamScanner

AEE/TDSD/SR/2020/14-15

TIME EXTENSION PROPOSAL

Sl.No	Item	Description	Remarks
1	Name of the Work	IMPROVEMENTS TO DRAIN AT 1st, 3rd & 4th CROSS OF VEERABHADRAIAH LAYOUT ARBAKALAGUNTE IN WARD NO-14	
2	Estimate Cost	50-00 LAKH	
3	Work Code	P336	
4	Job Code	014-18-000014	
5	A.S No.	74	
6	T.S No	182	
7	Work Order/Agreement No	209	
8	Tender Premium	———	
9	Stipulated Time for completion of Work	90 DAYS	
10	Targeted Monthly progress	———	
11	Progrees Achived Till date	———	
12	Reasons for Delay	ಅವರಿ ಕೆಲಸಗಳಿಂದ ಇಲಾಖೆಯಿಂದ ಬಿಲ್ ಪಾವತಿಯಾಗಿ ಹಣ ಬಿಡುಗಡೆಯಾಗಲು 30 ದಿನಗಳು ಹೆಚ್ಚುವರಿಯಾಗಿದೆ.	
13	Time Extension Requested	30 DAYS	
14	Assistant Executive Engineer's Recommendation		
15	Executive Engineer's Recommendation		
16	Superintending Executive Engineer's Recommendation	———	
17	Chief Engineers Recommendation	———	
18	Time Extension Granted	———	
19	Conditions imposed if any	———	

Asst, Engineer,
Ward no. 14

Asst. Executive Engineer,
Sub Division

Executive Engineer
Dasarahalli Division.

Scanned by CamScanner